

AWH 4-WEEK LOOK AHEAD

4/23/2024

X Day Work
N Night work
Day / Night Work
P Concrete Pour
Concrete Night Pour

NW No Work
No Work - Weather
SX Street Closure
Track Outage
D Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV				April									May																
Cotton Belt Regional Rail D-B Project						w TH																						SA S	
ITEM DESCRIPTION		Discipline	14	15	16 ′	17 18	19 2	20 21	22	23 24	25	26 27	28 2	9 30) 1	2 3	3 4	5	6 7	<i>'</i> 8	9	10	11 12	13	14	15 16	δ 17	18	19
Segment CB-2																													
Surveyor to Midway																												/ 7	
Repair and relocate pedestals west of Midway	Spectrum	Utilities																											
Addison to DNT																												7	
Addison Crossing																									7			4 7	
Spectrum correct attachment to pole for compliance	Spectrum/Oncor	Utilities																											
ADDISON STATION (2364+80 to 2370+50)																													
Northbound Platform																												4 7	
Grade Out Planting Area	AWH	Civil								Х	Х																		
Landscaping	5 Star	Stations)	х х	Х	х	(
Install Station Signage	Stripe-A-Zone	Stations																	х х	(X	х	Х							
Southbound Platform																												4 7	
Grade Out Planting Area	AWH	Civil								Х	Х																		
Landscaping	5 Star	Stations											2	х х	Х	Х	(
Install Station Signage	Stripe-A-Zone	Stations																	х х	(X	Х	Х							
Quorum Dr																													
Install Foundations	HTI	Systems																											
Insall Signals	HTI	Systems																											
Install Cable	HTI	Systems	Х	Х	Х							х х	X X	х х	Х	Х													
Wiring / Bootlegs	HTI	Systems				Х	X V	N X	Х	х х	Х																		
Grade sidewalks	AWH / Bryce	Civil																	х х	X									
FRP sidewalks	Urban	Civil																			Х	Р							
Preemption tie in	Durable	Civil								Х																			
Spectrum																													
Wiring / Bootlegs	HTI	Systems														Х	X	Х	х х										