AWH 4-WEEK LOOK AHEAD

4/23/2024

X	Day Work	NW	No Work
N	Night work	W	No Work - Weather
D/N	Day / Night Work	SX	Street Closure
P	Concrete Pour	T	Track Outage
	Concrete Night Pour	D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

ITEM DESCRIPTION		Discipline	April																	May																					
			SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
			14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Segment CB-1																																									
SEGMENT 1-1 - DFW Airport to DFW N Station (Sta. 910+00 to 1013+50)																																									
Terminal B to N. Employee Rd																																									
Construct NB STA 911+00 to 941+50	AWH	Track		X	X	X	X	X	X		X																														
Final TexRAIL Tie-in and TLR	AWH	Track																															T								
Place Top Ballast/TLR NB STA 911+00 to 941+50	AWH	Track																	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X					
N. Employee Rd																																									
N. Employee Rd to SH114																																									
SH114 to N. of DFW North																																									
DFW North Station																																									
Center Platform																																									
Install ACM Panels to Canopies	Auzmet	Stations		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X					
Install GFRCs (warning strips)	AWH / Rodrigo	Stations																				X	X		X	X	X	X	X	X		X	X	X	X	X	X				
Station Sitework																																									
Sidewalk Planter Demo and FRP Planter	Five Star	Stations																							X	X	X	X	X												
Sidewalk Ped Crossing Extension (south)	Reyes	Stations																							X	X	X	P	X												
Sidewalk Ped Crossing Extension (north)	Reyes	Stations																							X	X	X	P	X			X	X	X	P	X					
Set UPS	DES	Stations					X	X																																	
Fix Underdrain cleanouts	AWH / Jake	Civil		X	X																																				
CP Center Bridge / CP West Bridge																																									
SEGMENT 1-2 - DFW N Station to CB Mainline Connection (Sta. 1013+50 to 1051+00)																																									
DFW North to 121	Fishel Manhole	Systems																	X	X	X	X																			
Chesapeake Gas Access																																									
Chain and Bollards	AWH / Bob	Civil																																							
CP Airport																																									
SEGMENT 1-3 - CB Mainline Connection to East of Freeport (Sta. 1051+00 - 1175+00)																																									
West of Cottonwood Creek Culvert to SH-121																																									
Cottonwood Creek Culvert Phase 1 Haul Road	AWH / Rylie	Civil		X																																					
Cottonwood Creek Culvert Phase 1	Santa Clara	Civil					X	X	X		X																														
Cottonwood Creek Culvert Phase 1 Headwalls	Rambo	Civil		X	X	X	X		W		W	X	X	P	P	X		X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X				
Unnamed Creek Excavation and install	Santa Clara	Civil		X	X	X						X	X	X																											
Unnamed Creek Culvert Phase 2 Headwalls	Rambo	Civil													X	X		X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X				
SH-121 to US-635																																									
Install underdrain NB 1070+00 to 1079+00, Place slope protection rock	Dowager	Utilities		X	X	X																																			
Place Sub-Ballast 1103+00 to 1114+00	4K	Civil																X	X	X																					
US-635 to Royal Ln																																									
Hydroseed Ditches	4K	Civil		NW	X																																				
Place BTM Ballast NB Sta 1118+00 to 1133+00	4K	Civil				X	X																																		
Ex/Emb NB Sta 1114+00 to 1118+00 including Dead Track	4K	Civil						X			X	X	X	X	X	X																									
EX for Conc. ditches and flumes	4K	Civil																X	X	X	X	X	X																		
4' Concrete Flume (STA 1118+50 - 1122+51)	JB Pinnacle	Civil																X	X	X	X	X			X	X	X	X	X												
Concrete lined ditch Sta 1114+14 to 1117+96	JB Pinnacle	Civil																														X	X	X	X	X					
Unload & Stockpile Ties	AWH	Track												X	X																										
Construct #15 LH Crossover	AWH	Track																X	X	X																					
Construct NB STA1122+00 to 1135+00	AWH	Track																			X	X	X		X																
Bridge #5 - 635 Crash Walls																																									
Point and Patch Crash Walls	URBAN	Structures																										X	X												
CP LBJ																																									
Wiring Signal equipment	HTI	Systems										X	X	X	X	X	X	X	X	X																					